

PowerClerk Project ID	System Size as of 3/28/24 (KW)	Historical Project ID	Company	PUC 900s (in addition to existing RSA)	Inter-connection Application Submitted	Deemed Complete Deadline (10 days after submittal, Guidelines Section 1 and Section 3.2.4)	Date Eversource Actually Deemed Complete	Days By Which Eversource Missed Deadline	SISA receipt deadline (15 days after complete, Guidelines 4.2.1 and 4.2.3)	Date Eversource Actually Provided SISA	Days by Which Eversource Missed Deadline	Feasibility Report Deadline (if applicable, Guidelines SISA Exhibit A Table, Milestone #2)	Date Eversource Actually Completed Feasibility Report	Days by Which Eversource Missed Deadline	SIS Deadline (Guidelines SISA Exhibit A Table, Milestone #6)	Date Eversource Actually Completed SIS	Days by Which Eversource Missed Deadline	As Applicable Further Study Agreement receipt deadline (5 days after SIS receipt, Guidelines 4.3.4)	Date Eversource Actually Provided As Applicable Further Study Agreement	Days by Which Eversource Missed Deadline	As Applicable Further Study Deadline	Date Eversource Actually Completed As Applicable Further Study	Days by Which Eversource Missed Deadline	Interconnection Service Agreement Deadline (5 days after Final Study Receipt, Guidelines 4.4.5 and 4.4.6)	Date Eversource Actually Provided Ready Interconnection Service Agreement	Days by Which Eversource Missed Deadline	
HISTNH-14286	999	T5156	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	7/25/22	8/8/22	9/27/22	50	8/29/2022	10/13/22	45	N/A	N/A	N/A	1/10/23	5/25/23	135	1/18/2023	9/19/23	244	12/11/23	2/28/24	89	3/2/2023	4/23/204	419	
HISTNH-00281	4,999	D1320	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	8/19/22	9/2/22	11/8/22	67	9/26/2022	5/23/23	239	12/30/22	11/24/23	329	8/7/23-2/14/24		84 from 5/8/24										
HISTNH-00303	4,999	D1342	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	12/19/22	1/4/23	1/4/23	0	1/26/23	2/23/24	393	N/A	N/A	N/A	5/19/23		355 from 5/8/24										
HISTNH-00291, HISTNH-00296*	4,550	D1330, D1335	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	12/9/22	12/23/22	1/2/23	10	1/18/23	2/1/24	379	3/31/23	3/21/24	356	11/3/23-5/13/24												
HISTNH-00295	1,500	D1334	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	12/19/22	1/4/23	1/4/23	0	1/26/23	2/23/24	393	N/A	N/A	N/A	5/19/23		355 from 5/8/24										
HISTNH-00330	4,999	D1369	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	12/18/22	1/4/23	1/3/23	0	1/26/23		420 from 5/8/24																
HISTNH-00335	4,999	D1374	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	3/6/2023	3/20/23	3/21/23	1	4/10/23		394 from 5/8/24																
HISTNH-00333	999	D1372	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	1/4/2023	1/19/23	1/19/23	0	2/9/23		406 from 5/8/24																
HISTNH-00312	4,999	D1351	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	1/10/23	1/25/23	1/16/23	0	2/15/23	3/21/24	400	N/A			6/2/23		341 from 5/8/24										
HISTNH-00392	20,000	D1431	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	3/30/23	4/13/23	4/12/23	0	5/4/23		370 from 5/8/24																
HISTNH-00391	2,000	D1430	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	3/30/23	4/13/23	4/12/23	0	5/4/23		370 from 5/8/24																
HISTNH-00389	18,620	D1428	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	3/30/23	4/13/23	4/12/23	0	5/4/23		370 from 5/8/24																
HISTNH-00390	15,000	D1429	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	4/7/23	4/21/23	4/13/23	0	5/12/23		362 from 5/8/24																
HISTNH-00451	4,999	D1490	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	4/28/23	5/12/23	5/18/23	6	6/5/23		338 from 5/8/24																
HISTNH-00445	4,999	D1484	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	5/15/23	5/30/23	5/26/23	0	6/21/23		322 from 5/8/24																
HISTNH-00329	5,000	D1438	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	8/15/23	8/29/23	8/31/23	2	9/20/23		231 from 5/8/24																
ESNH-00545	2,000	ESNH-00545	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	11/7/23	11/22/23	11/9/23	0	12/14/23		146 from 5/8/24																
ESNH-00512	3,125	ESNH-00512	Kearsarge	903.01(a)-(e), 903.02(a)-(b)	11/30/23	12/14/23	12/13/24	0	1/8/24		121 from 5/8/24																
HISTNH-19092	4,998	D1542	Lodestar	903.01(a)-(e), 903.02(a)-(b)	11/10/23	11/24/23	11/13/23	0	12/1/23		160 from 11/13/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-19111	4,998	D1561	Lodestar	903.01(a)-(e), 903.02(a)-(b)	11/10/23	11/24/23	11/13/23	0	12/1/23		160 from 11/13/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-00352	4,999	D1391	ReWild	903.01(a)-(e), 903.02(a)-(b)	2/28/23	3/15/23	3/14/23	0	4/5/23		276 from 4/5/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-00366	4,999	D1405	ReWild	903.01(a)-(e), 903.02(a)-(b)	3/1/23	3/16/23	3/24/23	8	4/15/23		268 from 4/15/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-00383	999	D1422	ReWild	903.01(a)-(e), 903.02(a)-(b)	3/2/23	3/17/23	4/18/23	32	5/10/23		251 from 5/10/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-00395	4,999	D1434	ReWild	903.01(a)-(e), 903.02(a)-(b)	5/26/23	6/12/23	7/12/23	30	8/3/23		194 from 8/3/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-00353	4,999	D1392	ReWild	903.01(a)-(e), 903.02(a)-(b)	6/29/23	7/14/23	7/11/23	0	8/2/23		193 from 8/3/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-00381	4,999	D1420	ReWild	903.01(a)-(e), 903.02(a)-(b)	6/30/23	7/17/23	7/24/23	7	8/15/23		186 from 8/3/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-00452	4,999	D1491	ReWild	903.01(a)-(e), 903.02(a)-(b)	6/30/23	7/17/23	7/24/23	7	8/15/23		186 from 8/3/23	N/A			N/A			N/A				N/A		N/A			
HISTNH-19102	4,999	D1552	ReWild	903.01(a)-(e), 903.02(a)-(b)	9/19/23	10/4/23	11/4/23	31	11/26/23		116 from 8/3/23	N/A			N/A			N/A				N/A		N/A			

*There are small differences in dates interconnection milestones occurred for these two collocated projects up until the feasibility report when the two projects were combined into one study.

A blank cell in a column for when Eversource actually did an action (columns L, O, R, U, X, and AA) signifies Eversource has not done the action. Relatedly, a blank in the corresponding column for how many days late on the applicable deadline is Eversource, signifies the delay is not quantified because Eversource has yet to take the applicable action. At a minimum, for all untaken actions, Eversource is as late as today less the date Eversource was required to have taken the action.