

CPT 2024-005
Public Service Company of New Hampshire d/b/a Eversource Energy
Current status of 28 project interconnection applications listed in the complaint

Project Number	Developer	Original size	Current Size	Company Record of Application Submission Date	Current Status
T5156	Kearsarge	1000KW	999KW	7/25/2022	Original IA sent 4/3/2024, change requested by Kearsarge; Revised IA sent 4/23, Kearsarge executed and submitted IA on 5/23.
D1320	Kearsarge	17000KW	4990KW	11/8/2022	Project application submitted at 17MW and then Kearsarge reduced the project size to 10MW midstream in application process, then reduced again to 4990KW. Project is currently in system impact study. ISO-NE Proposed Plan Application approval (transmission study work) given on 5/14. Timing of the ISO-NE study is out of Eversource's control.
D1329	Kearsarge	20000KW	4990KW	11/22/2022	In September 2023, project was downsized from 10MW to 5MW by Kearsarge. PROJECT HAS BEEN WITHDRAWN as of 4/11/2024
D1340	Kearsarge	4999KW	2499KW	12/18/2022	PROJECT HAS BEEN WITHDRAWN. This project started out as three separate adjacent projects - two 5MW and one 1MW. Subsequently, the 1 MW dropped out, and the two remaining 5MW projects, this one and D1342 - dropped from a total of 10MW to combined total of 5MW that was going to be split but Kearsarge was unsure how they wanted to allocate to each project. Then this project was withdrawn, then D1342 was increased to 5MW.
D1342	Kearsarge	4999KW	4999KW	12/18/2022	Feasibility report was sent out in January 2024. Payment has been received for the System Impact Study Agreement, and the SIS is pending. This application started at 4999KW, then down sized to 2499KW , but has since been increased back to 4999KW following the cancellation of D1340. This project is complicated by the fact that it's a combination of two separately-proposed projects by Kearsarge, and they need to be combined across an Eversource right of way that has a gas main in it. This is a very complex application.
D1335	Kearsarge	9000KW	9000KW	12/9/2022	Eversource Sent Dynamic Study Agreement on 3/18/24 (component of System Impact Study) - Kearsarge contemplating further project application changes, awaiting decision
D1330	Kearsarge	11000KW	11000KW	12/9/2022	Eversource Sent Dynamic Study Agreement on 3/18/24 (component of System Impact Study) - Kearsarge contemplating further project application changes, awaiting decision
D1334	Kearsarge	4999KW	1500KW	12/18/2022	Eversource tried to issue System Impact Study agreement, but was told by Kearsarge they wanted to downsize from 4999kW to 1500kW, requiring preparation of a new SIS scope and agreement. Second Eversource Technical Review/SIS Scope completed on 5/1/2024, agreement expected to be issued 5/24
D1369	Kearsarge	4999KW	4999KW	12/18/2022	Project is proposed to be part of group study at Jackman substation - the group of 10 projects was just finalized and SIS agreement to start being developed
D1374	Kearsarge	4999KW	4999KW	3/6/2023	Project is proposed to be part of group study at Jackman substation - the group of 10 projects was just finalized and SIS agreement to start being developed
D1372	Kearsarge	999KW	999KW	2/23/2023	Eversource is currently preparing System Impact Study scope and agreement, anticipated to be issued to Kearsarge 6/7
D1351	Kearsarge	4999KW	4999KW	1/10/2023	System Impact Study commenced on 5/17/2024
D1431	Kearsarge	20000KW	20000KW	4/3/2023	Project is proposed to be part of group study at Jackman substation - the group of 10 projects was just finalized and SIS agreement to start being developed
D1430	Kearsarge	1900KW	1900KW	4/3/2023	"Eversource Technical Review/SIS Scope Preparation" since 9/25/2023
D1428	Kearsarge	18620KW	18620KW	4/4/2023	Customer saw transformer replacement would be required and has been trying to downsize accordingly and avoid transformer replacement costs. Had a call with Kearsarge this week regarding connecting to an Eversource right of way (has a 5MW minimum threshold). Using a transmission right of way adds considerable complexity.
D1429	Kearsarge	15000 KW	15000 KW	4/7/2023	Project is proposed to be part of group study at Jackman substation - the group of 10 projects was just finalized and SIS agreement to start being

CPT 2024-005
Public Service Company of New Hampshire d/b/a Eversource Energy
Current status of 28 project interconnection applications listed in the complaint

D1490	Kearsarge	4999 KW	4999 KW	5/25/2023	Eversource Technical Review and SIS Scope are the next steps, however several projects ahead of this in the queue. Currently approximately 15 SISs underway, with the group study pending (contains 10 projects).
D1484	Kearsarge	4999 KW	4999 KW	5/15/2023	Eversource Technical Review and SIS Scope are the next steps, however several projects ahead of this in the queue. Currently approximately 15 SISs underway, with the group study pending (contains 10 projects).
D1438	Kearsarge	4999 KW	4999 KW	8/15/2023	Project is proposed to be part of group study at Jackman substation - the group was just finalized and SIS agreement to start being developed
ESNH-00545	Kearsarge	2000 KW	2000 KW	11/3/2023	Eversource Technical Review and SIS Scope are the next steps, however several projects ahead of this in the queue. Currently approximately 15 SISs underway, with the group study pending (contains 10 projects).
ESNH-00512	Kearsarge	3168 KW	3168 KW	11/30/2023	Eversource is looking into preparing a System Impact Study Agreement, but may not be appropriate given how many projects are ahead of it in the statewide queue
D1391	Rewild	5000 KW	5000 KW	3/2/2023	ReWild has substation queue positions 1-3 for the Monadnock substation, so Eversource is putting together a group study for projects D1405, D1422, and D1391 - System Impact Study Agreement projected to be ready 5/24
D1405	Rewild	4999 KW	4999 KW	3/1/2023	ReWild has substation queue positions 1-3 for the Monadnock substation, so Eversource is putting together a group study for projects D1405, D1422, and D1391 - System Impact Study Agreement projected to be ready 5/24
D1422	Rewild	999 KW	999 KW	3/3/2023	ReWild has substation queue positions 1-3 for the Monadnock substation, so Eversource is putting together a group study for projects D1405, D1422, and D1391 - System Impact Study Agreement projected to be ready 5/24
D1434	Rewild	5000 KW	5000 KW	5/26/2023	Eversource Technical Review and SIS Scope are the next steps, however several projects ahead of this in the queue. Currently approximately 15 SISs underway, with the group study pending (contains 10 projects).
D1392	Rewild	5000 KW	5000 KW	6/29/2023	Eversource Technical Review and SIS Scope are the next steps, however several projects ahead of this in the queue. Currently approximately 15 SISs underway, with the group study pending (contains 10 projects).
D1420	Rewild	4999 KW	4999 KW	6/30/2023	Quite far down in statewide substation queue - SIS Agreement is next step - timing depends on qualification for group study
D1491	Rewild	4999 KW	4999 KW	6/30/2023	Quite far down in statewide substation queue - SIS Agreement is next step - timing depends on qualification for group study
HISTNH-19111	LSE	4980 KW	4980 KW	11/10/2023	Quite far down in statewide substation queue - SIS Agreement is next step - timing depends on qualification for group study
HISTNH-19092	LSE	4980 KW	4980 KW	11/10/2023	Quite far down in statewide substation queue - SIS Agreement is next step - timing depends on qualification for group study